

GREENE County 2020
INVENTORY, APPRAISAL & INSPECTION SNAPSHOT

2/9/2021

Inventory Data - NBIS Bridges Only

	<u>NBIS COUNT</u>
NBIS Bridges > 20'	162
Bridges 10'-20'	121
	283

Item 221 Inspection Responsibility	<u>CODE</u>	<u># NBIS</u>	<u># ALL</u>
Data Tab Col BV,BW County	2	162	283
Item 21 Maintenance responsibility	<u>CODE</u>	<u># NBIS</u>	<u># ALL</u>
Data Tab County	2	162	283
Col D City or other local	4	0	0
Railroad	27	0	0
Private (tohter than RR)	26	0	0
State Park	11	0	0
Local Park	23	0	0
Township	3	0	0
		162	283
Item 42A Type service on bridge	<u>CODE</u>	<u># NBIS</u>	<u># ALL</u>
Data Tab Other	0	1	1
Col Q Highway	1	154	274
Railroad	2	0	0
Ped/Bikeway	3	2	3
Hwy/RR	4	0	0
Hwy/Ped	5	5	5
		162	283
Item 42B Type service under bridge	<u>CODE</u>	<u># NBIS</u>	<u># ALL</u>
Data Tab Other	0	2	2
Col R Hwy w/ or w/o Ped	1	1	2
Railroad	2	1	1
Ped/Bkwy	3	1	6
Hwy w/ RR	4	0	0
Waterway	5	157	272
Hwy/Waterway	6	0	0
RR/Waterway	7	0	0
Hwy/Waterway/RR	8	0	0
Relief (for waterways)	9	0	0
		162	283

ITEMS 43A,B,C Structure Type	Data (Col M,N,O)	CODE	# NBIS	# ALL
Concrete Slab		101	1	2
Concrete Tee Beam		104	2	2
Concrete Frame		107	4	58
Concrete Deck Arch		111	1	1
Concrete Culvert (incl frame culverts)		119	6	30
Concrete Continuous Slab		201	1	1
Concrete Continuous Tee Beam		204	1	1
Steel Thru Truss (includes Pony)		310	2	2
Steel Culvert (incl frame culverts)		319	4	23
Steel Continuous Beam or Girder		402	11	11
Prestressed Concrete Thru Arch		502	6	6
Prestr. Conc. Cont. Box Beam/Girder Multiple		505	116	138
Prestressed Conc. Culvert (incl frame culverts)		519	0	1
Timber Thru Truss (includes Pony)		710	5	5
Timber Deck Arch		811	2	2
			162	283

Item 92A Fracture Critical		CODE	# NBIS	# ALL
Data Tab	Requires FC Inspection	Y	2	n/a
Col U,V,Y	Requires FC Inspection	N	158	n/a
			160	n/a
	FC Switch Y/N is Blank		2	n/a

Item 113 Scour			# NBIS	# ALL
Data Tab	Bridge not over waterway	N	5	11
Col AA	unknown foundation	U	0	0
	over tidal waters	T	0	0
	foundations on dry land	9	3	3
	stable above footing	8	15	32
	countermeasures installed	7	0	3
	no scour evaluation made	6	0	0
	stable within footer limits	5	134	228
	stable action needed	4	5	6
	scour critical - unstable	3	0	0
	scour critical - scour present	2	0	0
	scour critical - failure imminent	1	0	0
	scour critical - bridge failed	0	0	0
			162	283

Item 63	Documented Engineering Judgment	# NBIS	# ALL
	Field Eval & Doc EJ	3	n/a

BR_100 for these bridges?

Item 92B	Underwater	CODE	# NBIS	# ALL
Data Tab	requires dive inspection	N	160	n/a
Col W,X,Z	requires dive inspection	Y	0	n/a
			160	

Item 709	Plan Information	CODE	# NBIS	# ALL
Data Tab	plans not avail	0	3	4
Col. AW	plan avail	1	152	270
	field measured	2	3	3
	Field Testing	3	0	0
	not applicable	N	3	4
			161	281

Item 63	Method of Analysis	CODE	# NBIS	# ALL
Data Tab	Field Eval & Doc. Eng Judgment	0	3	4
Col. AV	Work Stress	1	0	0
	LFR	2	0	0
	LRFR	3	0	0
	load test	4	0	0
	No Rating done	5	3	13
	Load Factor (LFR)	6	143	253
	WS or AS	7	3	3
	Load & Resistance Factor	8	9	9
	Assigned Rating (LFR) HS20	D	0	0
	Assigned Rating (LRFR) HL93	F	1	1
	Not applicable (Ped, RR, Bldg)	X	0	0
			162	283

REMINDER:

Load Factor required for bridges built after 1993

(exceptions: timber, etc.)

LRFR required for bridges built after 2010

Inspection Condition Data - NBIS Bridges Only

Item 41	Operating Status	CODE	# NBIS	# ALL
Data Tab	Open, No restriction	A	157	278
Col AM	Open, posting recommended	B	0	0
	Open, Half width constr.	C	0	0
	Open because of temp. fix	D	0	0
	Open using temp. structure	E	0	0
	New struture not yet open	G	0	0
	closed for load cap. reason	K	3	3
	Posted for load capacity	P	2	2
	Posted for other than load	R	0	0
	Closed for other than load	X	0	0
			162	283

Load Rating Data

Load Rating Tab		# OF ERRORS
Col. AN	Op RF greater than Inv RF?	0
Col. AO	Posting and % Legal OK?	0
Col. AP	"0" used instead of blank	0
Col. AT	% legal <> lowest RF	5
Col.A V	Item 70 correct?	0
Col. AW	Method of Rating Alike?	0
Col. AX	Op & Inv RF in Tons as req'd?	0
Col. AY	Item 575 correct?	0
Col. AZ	Depth of fill completed?	0
Col. BA	Assigned Rating str type?	1

KEY METRICS

(C) Compliant	(CC) Conditionally Compliant
(SC) Substantially Compliant	(NC) Non- Compliant
	(NC) (SC) If corrected within 6/12 months Refresher=6 mo, Comprehensive=12 mo

METRIC 2 - Program Manager Qualification (from files examination)

From Files review	Missing	#sampled	% PASS	COMPLIANCE
PE /Experience	0	1	100.0%	(C)
Comprehensive	0	1	100.0%	(C)
Refresher	0	1	100.0%	(C)

METRIC 3 - Team Leader Qualification (from files examination)

From Files review	Missing	#sampled	% PASS	COMPLIANCE
Degree /Experience	0	2	100.0%	(C)
Comprehensive	0	2	100.0%	(C)
Refresher	0	2	100.0%	(C)

METRIC 6 Insp. Frequency Routine

Bridge Inspections Overdue	# OVERDUE	% PASS	COMPLIANCE
Data Tab NBIS - 24 months	0	100.0%	(C)
Col. AB ORC - Calendar Year	0	100.0%	(C)
BIM - 18 months	0	100.0%	(C)

METRIC 8 - Insp. Frequency Underwater

Dive Inspections Overdue	# OVERDUE	# UW	% PASS	COMPLIANCE
Data Tab Col. Z 60 months	0	0	100.0%	(C)

METRIC 10 - Insp. Frequency FC Member

FC Inspections Overdue	# OVERDUE	# FC	% PASS	COMPLIANCE
Data Tab Col. Y 24 months	0	2	100.0%	(C)

METRIC 12 - Routine Inspection

Field Ratings	# > +/-1	# Ratings	% PASS	COMPLIANCE
field ratings	0	24	100.0%	(C)
Comments	Missing	# < 6	% PASS	
Tab Comments when Rating < 6	3	109	97.2%	(C)
Comments	Error	Total Scour	% PASS	
Tab Rating should be = Scour	1	108	99.1% within tolerance +/- 1	
Tab Noncompliant Scour Rating Err	1	108	99.1%	(C)

METRIC 14 - Posting Load rating data tab

	# errors	#sampled	% PASS	COMPLIANCE
Op RF < 3 tons but not closed	0	162	100.0%	(C)
Op RF = 0 but not closed	0	162	100.0%	(C)
% Legal < 100 but not posted	0	162	100.0%	(C)

Item 41 = B	0	162	100.0%	(C)
-------------	---	-----	--------	-----

METRIC 16 - Fracture Critical Inspection (from files examination)

From Files review	Missing	# FC	% PASS	COMPLIANCE
Fract Critical Member ID	0	1	100.0%	(C)
Fatigue Prone Detail	0	1	100.0%	(C)
Gusset Plate Calculations	0	1	100.0%	(C)
FC Inspection Procedure	0	1	100.0%	(C)

METRIC 17 - Underwater Inspection (from files examination)

From Files review	Missing	# UW	% PASS	COMPLIANCE
UW Inspection Procedure	0	1	100.0%	(C)
Location of UW elements	0	1	100.0%	(C)
UW frequency identified	0	1	100.0%	(C)

PRELIMINARY FHWA 23 Metric Matrix

23 metrics used by FHWA to measure NBIS compliance

Compliance Codes for the following Metrics:

- (C) Compliant
- (SC) Substantially Compliant
- (CC) Conditionally Compliant (Adhering to approved PCA)
- (NC) Not Compliant

Metric	Description	(C)	(SC)	(CC)	(NC)
1	State Bridge Inspection Organization				
2	Program Manager Qualification				
3	Team Leader Qualification				
4	Load Rating Engineer Qualification				
5	UW Bridge Inspection Diver Qualification				
6	Routine Inspection Frequency - Low Risk				
7	Routine Inspection Frequency - High Risk				
8	UW Inspection Frequency - Low Risk				
9	UW Inspection Frequency - High Risk				
10	FC Inspection Frequency				
11	Frequency Criteria				
12	Inspection Quality **				
13	Load Rating				
14	Posted or Restricted Bridges				
15	Bridge Files				
16	FC Bridges				
17	UW inspection procedures				
18	Scour Critical Bridges				
19	Complex Bridges				
20	QC/QA				
21	Critical Findings				
22	Inventory **				
23	Updating of Data				

** based on results of Field Review

Metric	Action Needed